

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
4th QUARTER, C.Y 2020

Province, City or Municipality:

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status	
					% of Completion	Total Cost Incurred to Date
1. Improvement of Pinto - Aurora Boundary Road	Alfonso Lista	4,999,885.00	Jan. 02, 2020	Oct. 05, 2020	100%	49,983,810.43
2. Improvement of Zamora - San Quintin - Bangar Road	Alfonso Lista	#####	Dec. 10, 2019	Oct. 03, 2020	100%	45,403,786.53
3. Improvement of Ubao - Haitan Road	Aguinaldo	#####	Sept. 15, 2020	March 05, 2021	39.00%	12,492,734.48
4. Improvement of Ubao - Lubuan Road	Aguinaldo	#####	Oct. 13, 2020	March 29, 2021	18.01%	
5. Improvement of Sta. Maria - Quarentinas	Alfonso Lista	#####	Sept. 15, 2020	Feb. 05, 2021	45.00%	7,158,047.72

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of data or information

VIRGINIA D. FARRO
Local Budget Officer

CHARLES P. BAGUILAT
Local Accountant

JERRY U. DALIPO
Local Chief Executive Officer

No. of Extensions, if any	Remarks
99 CD	completed
131 CD	completed
20 CD	on - going
20 CD	on - going
15 CD	on - going

contained in this document.

3
.ve