

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
For the 1st Quarter of CY-2021

Ifugao Province

CMGP-FUND	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, If any	Remarks/ Balance
					% of Completion	Total Cost Incurred to Date		
CY-2017								
Upgrading of Lamut-Sanafe-Hapid Road	Lamut, Ifugao	42,000,000.00	11/8/2017	5/31/218	100.00%	42,000,000.00		Completed
Upgrading of Sta. Maria-Quarentinas Road	Alfonso Lista	32,732,157.00	11/13/2017	8/3/2018	100.00%	32,732,157.00		Completed
Upgrading of Pinto-Aurora Boundary Road	Alfonso Lista	30,000,000.00	11/9/2017	5/25/2018	100.00%	30,000,000.00		Completed
Upgrading of Zamora-San Quintin-Bangar Road	Alfonso Lista	28,000,000.00	12/26/2017	8/17/2018	100.00%	28,000,000.00		Completed
CY-2018								
Improvement of Lamut-Panopdopan-Jolowon Road (CY-2019)	Lamut, Ifugao	76,412,394.00	8/5/2018	3/27/2019	100.00%	76,412,394.00	25 CD	Completed
CY-2019								
Improvement of Pinto Aurora Boundery Road	Alfonso Lista	49,999,885.00	1/2/2020	10/5/2020	99.97%	49,983,810.43	99 CD	Completed (Bal. P16,074.57)
Improvement of Zamora-San Quintin-Bangar Road	Alfonso Lista	45,451,982.00	12/10/2019	10/3/2020	99.89%	45,403,786.53	131 CD	Completed (Bal. P48,195.47)
CY-2020								
Improvement of Ubao-Haitan Road	Aguinaldo	33,150,568.00	9/15/2020	4/15/2021	80.00%	26,519,323.70	64 CD	on going
Improvement of Ubao-Lubuan Road	Aguinaldo	33,720,310.00	10/13/2020	4/24/2021	57.91%	19,528,154.45	46 CD	on going
Improvement of Sta. Maria-Quarentinas Road	Alfonso Lista	21,278,696.00	9/15/2020	3/2/2021	70.15%	14,927,042.68	41 CD	Suspended (Feb. 18, 2020)

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

VIRGINIA D. FARRO
Local Budget Officer

CHARLES P. BAGUILAT
Local Accountant

JERRY U. DALIPOG
Local Chief Executive